

## **PRE-FINAL INSPECTION – UTILITIES CONSTRUCTION**

- All requirements of the State Highway Department, City, County Commissioner's Court, Railroad, etc., with respect to construction in right-of-way have been met.**
- Lines were pressure tested and engineer or resident inspector observed testing.**
- Facilities were flushed clean, disinfected, and bacteriological tests approved by TCEQ.**
- A field check was performed of all facilities and a list of discrepancies (punch list) was provided to all parties.**
- The working set of construction drawings was checked to insure all changes during construction have been recorded.**
- Water tanks have been appropriately inspected with respect to tank primer and painting specifications. Appropriate tests of paint coatings and welds were made.**
- A well brochure containing the formation log, material setting sketch, production curves, chemical analysis, production tests, pump and meter warranties, brochures, and pump operating voltage and amperes was provided.**
- Treatment plant, pumping stations and lift stations are in start up process and all systems are functioning.**
- Engineer listed and verified that applicable environmental mitigation measures required during construction have been complied with.**
- Final change order reconciling quantities has been processed.**
- Contractors, subcontractors, suppliers, laborers, etc., are NOT pursuing any claims.**
- Engineer has provided a "Statement of Substantial Completion" and the date of the warranty has been established.**

Revised 01/05