General Door Specification Guide (Check all below that are applicable)

Manuf. / Brand Name

Special Notes

Project Name:	
Project Location:	-
Scope of Work:	-
	- -
	_
	_
	-
	-
Remove existing doors, including all applicable interior and exterior trim and finish work	
Protect all of existing structure, shrubs, and tenant owned personal property during	
removal, taking caution to keep all entrances free of Hazards. Protect from weather at all imes.	
Remove existing flashing and old caulking	
Remove and repair/replace all rotted sheathing, studding, sills, and drywall @ doors.	
(Included in Bid or Time & Materials)	
All materials removed/replaced shall be the responsibility of the contractor to properly	
dispose of. Contractor shall clean areas inside the units affected by the construction and	
all exterior work and landscaping shall be restored to there pre - construction status.	
Provide Owner with Door Schedule with open direction and dimensions for all doors and	
rames.	
New Exterior Doors shall be (steel or wood) insulated with (half, full) glazing, (with or	
without) grills and adjustable threshold. Furnish and Install continuous weatherstripping,	
no day light shall be visible from interior.	
Furnish and Install New (wood, steel, aluminum) storm door with (pneumatic or spring)	
closer and (half, full) (fiberglass, alum) screen	
Turnich and Install DT kick plate under new threshold	
Furnish and Install PT kick plate under new threshold	
Furnish and Install new flashing(alum, copper, lead) above exterior doors	

General Door Specification Guide (Check all below that are applicable)	Manuf. / Brand Name	Special Notes
Furnish and Install complete "TEST" Door(s) for acceptance prior to installing the remainder of the doors.		
Furnish and Install new (fiberglass, non expanding foam) insulation around door frame and caulk interior and exterior to provide weather tight installation.		
Furnish and Install new exterior wood trim, (please specify kind of wood, size and style) with the following finish (None, Paint/Stain( coats), Alum. Coil stock, Other)		
Furnish and Install interior trim/moldings (style) and finish with coats of (stain, polyurethane, paint, other).		
New Interior Doors shall be (steel or wood) (insulated or not insulated)(solid or hollow)		
Furnish and Install with the following hardware: (May be different for each door provide <b>Hardware Schedule</b> to Owner include items listed below)		
Hinges: size, Material, removable/non removable pin,		
Closer: Pneumatic adj. Open todegrees, (with or without) hold open feature		
Hardware: handle (knob, lever, push bar, other)		
Lockset: (passage, privacy, thumb latch, dead bolt, other). Locks shall be: (keyed alike, unique locks with master key, other) as requested by Owner.		
Contractor shall ensure that all doors are installed plumb and shall operate smoothly.		
Provide Owner/Maintenance personnel with basic training on door/hardware maintenance and operations along with all O&M manuals, warranty info., and manuf literature.		
All construction shall be done in accordance with the applicable building codes. All finish work shall be installed with care, ensuring smooth surfaces with no gaps. All caulked areas shall have excess caulk removed.		

General Door Specification Guide (Check all below that are applicable)	Manuf. / Brand Name	Special Notes
All Payments shall be made per RD1924 - 6 construction contract procedures. Payments for reserve account projects will be made upon completion of the work and funds have been authorized by Rural Development. All work shall be inspected by Rural Development prior to final payment.		
Owner's Rep.	Date:	
Contractor's Rep.	Date:	
Rural Development	Date:	
. This guide is meant only to assist in providing minimum standards for acquiring prices for		

★ This guide is meant only to assist in providing minimum standards for acquiring prices for reserve request contracts, it is not meant to be all inclusive and RD shall accept no responsibility for any errors or omissions in the work.

Recommendations: double glazing, Low E glass, Glazing R value of 3.0, Energy Star approval, maintain common architectural style and appearance